

#### MINISTRY OF NATIONAL FOOD SECURITY & RESEARCH

NATIONAL PROGRAM FOR ENHANCING THE COMMAND AREA
IN BARANI AREAS OF PAKISTAN (NPECA)
PROJECT CONSULTANTS FOR IMPLEMENTATION
ASSISTANCE, EXECUTION SUPERVISION AND THIRD-PARTY
VALIDATION

# MONTHLY PROGRESS REPORT August-2024













NATIONAL PROJECTS COORDINATOR FEDERAL PROJECT MANAGEMENT UNIT



#### **PROJECT OFFICE NPECA**

APARTMENT NO. 105, 1<sup>ST</sup> FLOOR, RAYAN HEIGHTS, GHOURI TOWN, PHASE-II, EXPRESSWAY, ISLAMABAD
TEL: 051-8777637

npeca.cameos@gmail.com

#### **CAMEOS CONSULTANTS**

PLOT NO. 07, 1<sup>ST</sup> FLOOR, PARIS ACRADE E-11/3 MPCHS, ISLAMABAD, PAKISTAN TEL: 051-2222104 FAX: 051-2222105 cameos@consultant.com



# **CONTENTS**

| 1    | INTRODUCTION   | 1   |
|------|--|-----|
| 1.1  | DESCRIPTION OF THE PROJECT                                 | 1   |
| 2    | PHYSICAL PROGRESS REPORT BY ALL PROVINCES FY 2024-25       | 4   |
| 2.1  | Punjab   | 4   |
| 2.2  | A Pictorial Display of Field Visits to Punjab              | 6   |
| 2.3  | Baluchistan  | 9   |
| 2.4  | A Pictorial Display of Field Visits to Balochistan         | .11 |
| 2.5  | Khyber Pakhtunkhwa   | .13 |
| 2.6  | A Pictorial Display of Field Visits to Khyber Pakhtunkhwa  | .15 |
| 2.7  | Azad Jammu and Kashmir                                     | .16 |
| 2.8  | The Islamabad Capital Territory                            | .17 |
| 2.9  | Gilgit Baltistan   | .18 |
| 2.10 | A Pictorial Display of Field Visit to the Gilgit Baltistan | .20 |
| 3.   | FINANCIAL PROGRESS REPORT                                  | 22  |



# **LIST OF FIGURES**

| FIGURE 1: FIELD VISIT OF PUNJAB DURING THE MONTH OF AUGUST 2024             | 8  |
|---|----|
| FIGURE 2: FIELD VISIT OF BALOCHISTAN DURING THE MONTH OF AUGUST 2024        | 12 |
| FIGURE 3: FIELD VISIT OF KHYBER PAKHTUNKHWA DURING THE MONTH OF AUGUST 2024 | 15 |
| FIGURE 4: FIELD VISIT OF GB DURING THE MONTH OF AUGUST 2024                 | 20 |



# **LIST OF TABLES**

| TABLE 1 PROVINCE/DISTRICT-WISE DETAILS OF THE PROJECT   | 2    |
|---|------|
| Table 2: Progress against the targets for FY 2024-25 during the month August 2024 (Punjab)                    |      |
| Table 3: Progress against Reverification of Backlog till June 2023, during month of August 2024 (Punjab)      |      |
| Table 4: Progress against the targets for FY 2024-25 during the month August 2024 (Baluchistan)               |      |
| Table 5: Progress against Reverification of Backlog till June 2023, during month of August 2024 (Baluchistan) |      |
| TABLE 6: PROGRESS AGAINST THE TARGETS FOR FY 2024-25 DURING THE MONTH AUGUST 2024 (KPK)                       |      |
| Table 7: Progress against Reverification of Backlog till June 2023, during month of August 2024 (KPK)         | THE  |
| TABLE 8: PROGRESS AGAINST THE TARGETS FOR FY 2024-25 DURING THE MONTH AUGUST 2024 (AJK)                       | l OF |
| Table 9: Progress against Reverification of Backlog till June 2023, during month of August 2024 (ICT)         | THE  |
| Table 10: Progress against the targets for FY 2024-25 during the month August 2024 (GB)                       | l OF |
| Table 11: Progress against Reverification of Backlog till June 2023, during month of August 2024 (GB)         | THE  |
| Table 12: Addresses of All Field Offices Under NPECA  |      |
| Table 13: Financial Progress during the month of August 2024  | -22  |



#### 1 INTRODUCTION

Rain-fed agriculture has been playing an important role in providing food and livelihoods for an ever-increasing population. A vast number of the poorest farmers depend on direct rainfall to derive their precarious livelihoods in Pakistan. However, the scanty and more often erratic nature of rainfall distribution poses serious challenges to agricultural productivity and people's livelihoods. The water runoff losses from cultivated rain-fed areas are about 6 MAF. The cultivable land of 3.37 mha exists in rainfed areas that can be brought under sustainable agriculture. In the rainfed area of Pakistan, 772 small dams exist in all provinces, 619 in Baluchistan, 81 in Sindh, 58 in Punjab, and 14 in Khyber Pakhtunkhwa. The total potential command area of these small dams is 680,420 acres, out of which only 13.3 % are being irrigated and developed and 86.7 % are undeveloped. 2,997 mini dams also exist in Punjab and KP; 1853 in Punjab and 1,144 in Khyber Pakhtunkhwa. The total potential command area under mini dams is 48,613 acres, out of which about 25% command area has been developed. Hence the crop intensity and crop production in these command areas are extremely low. The main factor of low productivity includes less on-farm water storage capacity, low land/water productivity, unavailability of energy at the farm, underdeveloped command area of small/mini dams and other water reservoirs, huge culturable waste, unavailability of skilled manpower, less coordination between departments and fewer linkages between federal and provincial research and development departments.

The rain-fed areas need an integrated approach to promoting sustainable agriculture and improving livelihood. For instance, the development of mini dams should be coupled with the catchment and command area development of the watershed. Similarly, other interventions including watercourse/pipelining, soil erosion control structures/ diversion structures, on-farm water storage tanks, solar pumps, sprinkler/drip irrigation systems, and high-value crops need to be pursued simultaneously. The capacity building of stakeholders is also proposed to stimulate the adoption of appropriate technologies at national and local levels.

Soil, water, and energy conservation technologies are effective, but blunt, instruments for reducing rural poverty, and research is needed on the best means to reduce disparities among landowners and between landowners and other groups, without compromising productivity and wider poverty alleviation gains. The most appropriate measure for increasing the water productivity at the farm level would be to conserve the maximum of available runoff water generated by rains, wherever possible through the development of water storage ponds/ tanks or other such interventions and then using it for supplemental irrigation of water-sensitive crops. The climatic conditions, soils, and water resources in the project area provide enormous opportunities for growing high-value and cash crops like orchards (citrus, olive, grapes, stone fruits), vegetables (cucumber, capsicum, chilies, onion, tomato, potato, garlic, etc.), groundnut, pulses, mustard, sesame, etc. Therefore, enormous potential exists for the development of irrigated agriculture in barani (rainfed) areas through effective water resource development and efficient management.

#### 1.1 DESCRIPTION OF THE PROJECT

The National Program for Enhancing Command Area in Barani Areas of Pakistan has a strong relationship with all the strategies and growth development of the Government of Pakistan. It is in line with the Medium-Term Development Framework (MTDF) of the Government of Pakistan, which envisages efficient water conveyance and its application through rehabilitation/ improvement of farm-level water infrastructure and adoption of improved irrigation methods e.g., drip and sprinkler irrigation, etc. The Pakistan Growth



Strategy envisages irrigation water management as one of the components for achieving the targeted agricultural growth, which would be achieved through water conservation at the farm level through the construction of water storage ponds, development of dug wells, improvement of watercourses in the command area of small dams/ mini dams of barani areas of Pakistan, installation of solar pumping systems at the farm pond, dug wells, and provision of LASER land levelers.

The project follows an integrated approach including the development of water sources (farm ponds and dug wells) for assured supply of irrigation water, construction of farm level water distribution network (watercourses) for irrigating crops, promotion of LASER land leveling services, solar pumping systems for irrigation, and the capacity building of stakeholders for promotion of irrigated agriculture in the rain-fed areas. The Project envisions promoting an environment-friendly, socially sustainable, resource-efficient, and economically profitable irrigated agriculture through integrated management of available soil and water resources by strengthening small landholder farmers. It would be achieved through increased water conveyance and application efficiency, adopting improved irrigation methods, use of solar energy for water lifting/ HEIS operation for promoting crop diversification, effective use of costly inputs, and capacity building of water users in the project area.

Table 1 Province/district-wise details of the Project

| Sr. No. | Province                       | Districts  |
|---------|--------------------------------|--|
| 1.      | Punjab                         | Attock, Chakwal, Jhelum, Rawalpindi, Dera Ghazi Khan, Layyah, Rajanpur, Khushab, Bhakkar, Mianwali, Gujrat, Sialkot, Narowal   |
| 2.      | Baluchistan                    | Quetta, Pishin, Killa Abdullah, Chagai, Nushki, Zhob, Bharkhan, Musa Khail, Killa Saifullah, Duki, Loralai, Sherani, Sibi, Harnai, Ziarat, Kohlu, Naseerabad, Jhal Magsi, Kalat, Surab, Mastung, Khuzdar, Awaran, Kharan, Washuk, Kech, Lasbela, Panjgur, Dera Bugti, Gawadar, Bolan |
| 3.      | Khyber<br>Pakhtunkhwa          | Karak, Kohat, Bannu, Hangu, Haripur, Peshawar, Nowshera, Charsadda, Swabi, Dir, Swat   |
| 4.      | Azad Jammu<br>Kashmir          | Neelum, Muzaffarabad, Hatian, Bagh, Haveli, Poonch, Sudhnoti, Lotli, Mirpur, Bhimber   |
| 5.      | Gilgit Baltistan               | Gilgit, Skardu, Shigar, Kharmang, Diamer, Astore, Ghanche, Hunza, Nagar  |
| 6.      | Islamabad<br>Capital Territory | Islamabad  |

The component-wise details of the project are given below.

- Construction and solarization of 1,679 farm ponds for storing and supplying rainwater from various sources.
- Installation of solar systems on 1,679 farm ponds for the operation of HEIS.
- Development of **2,584** dug wells for the development of water resources to promote irrigated agriculture.
- Installation of 2,584 solar pumping on dug wells for water development and HEIS operation (Inclusive of 50 hydro-ram pumps for GB component instead of solar pumping systems on dug wells).



- Development/ Improvement of 1,432 watercourses carrying water from various sources for enhancing water conveyance efficiency at the farm level.
- Provision of **606** Laser land Levellers to the farmer's/ service providers for Laser land levelling services in the barani areas. In addition, conventional land levelling will also be done on **34,000** acres in Khyber Pakhtunkhwa.
- Provision of fruit plants, oilseeds/ pulses crops & and fodder/ forage/ range on 32327,
   78011 and 57781 acres respectively, in the command area of small/mini dams to ensure irrigated agriculture.
- Establishment of demo-cum-training sites at five locations all over Pakistan and undertake need-based research activities when required.



#### PHYSICAL PROGRESS REPORT BY ALL PROVINCES FY 2024-25

#### 2.1 Punjab

Table 2: Progress against the targets for FY 2024-25 during the month of August 2024 (Punjab)

| Table 2: Progr                           | ess a          | yams                 | t the tar                         | geis    | 101      | F 1 Z    | 024-2   | 3 dui            | ing u                   | ie monu                           | 1 01    | Auç      | jusi     | 2024    | r (Pui           | ijab)                             |         |          |          |         |                  |                                   |         |          |          |         |
|--|----------------|----------------------|-----------------------------------|---------|----------|----------|---------|------------------|-------------------------|-----------------------------------|---------|----------|----------|---------|------------------|-----------------------------------|---------|----------|----------|---------|------------------|-----------------------------------|---------|----------|----------|---------|
| Ę  | r PC1          |                      | ı                                 | Desig   | jn       |          |         |                  |                         | ı                                 | CR-I    |          |          |         |                  |                                   | IC      | R-II     |          |         |                  |                                   | F       | CR       |          |         |
| Intervention                             | Targets as per | Carry Over 2023-2024 | Remaining<br>Targets<br>2024-2025 | Offered | Approved | Deferred | Balance | Total<br>Targets | Carry Over<br>2023-2024 | Remaining<br>Targets<br>2024-2025 | Offered | Approved | Deferred | Balance | Total<br>Targets | Remaining<br>Targets<br>2024-2025 | Offered | Approved | Deferred | Balance | Total<br>Targets | Remaining<br>Targets<br>2024-2025 | Offered | Approved | Deferred | Balance |
| Farm Pond                                | 194            | 53                   | 141                               | 14      | 14       | 0        | 127     | 194              | 26                      | 168                               | 2       | 2        | 0        | 166     | 194              | 194                               | 3       | 3        | 0        | 191     | 194              | 194                               | 0       | 0        | 0        | 194     |
| Solar Pumping<br>System on<br>Farm Ponds | 105            | 31                   | 72                                | 5       | 5        | 0        | 67      | 105              | 12                      | 91                                | 3       | 3        | 0        | 88      | 105              | 105                               | 1       | 1        | 0        | 104     | 105              | 105                               | 0       | 0        | 0        | 105     |
| Dug Well<br>Development                  | 376            | 124                  | 252                               | 16      | 16       | 0        | 236     | 376              | 54                      | 322                               | 3       | 3        | 0        | 319     | 376              | 376                               | 13      | 13       | 0        | 363     | 376              | 376                               | 0       | 0        | 0        | 376     |
| Solar Pumping<br>System on Dug<br>wells  | 105            | 30                   | 75                                | 1       | 1        | 0        | 74      | 105              | 24                      | 81                                | 0       | 0        | 0        | 81      | 105              | 105                               | 1       | 1        | 0        | 104     | 105              | 105                               | 0       | 0        | 0        | 105     |
| Water Courses<br>Development             | 0              | 0                    | 0                                 | 0       | 0        | 0        | 0       | 0                | 0                       | 0                                 | 0       | 0        | 0        | 0       | 0                | 0                                 | 0       | 0        | 0        | 0       | 0                | 0                                 | 0       | 0        | 0        | 0       |
| LASER Land<br>Leveler                    | 226            |                      |                                   |         | •        |          |         | ·                |                         | I                                 |         |          |          |         |                  | I                                 |         |          |          |         | 226              | 226                               | 0       | 0        | 0        | 226     |
| Fruit Plants<br>(Ac)                     | 90             |                      |                                   |         |          |          |         |                  |                         |                                   |         |          |          |         |                  |                                   |         |          |          |         | 90               | 90                                | 0       | 0        | 0        | 90      |
| Oil Seeds (Ac)                           | 343            |                      |                                   |         |          |          |         |                  |                         |                                   |         |          |          |         |                  |                                   |         |          |          |         | 343              | 343                               | 0       | 0        | 0        | 343     |
| Fodder/Forage<br>(Ac)                    | 345            |                      |                                   |         |          |          |         |                  |                         |                                   |         |          |          |         |                  |                                   |         |          |          |         | 345              | 345                               | 0       | 0        | 0        | 345     |



Table 3: Progress against Reverification of Backlog till June 2023, during the month of August 2024 (Punjab)

| Intervention                          | Total<br>Targets<br>as on<br>1-7-23 | Left Over as on<br>1-8-24 | Offered | Checked | Verified | Deferred | Balance | Cumulative<br>Progress |
|---------------------------------------|-------------------------------------|---------------------------|---------|---------|----------|----------|---------|------------------------|
| Farm Pond                             | 169                                 | 0                         | 0       | 0       | 0        | 0        | 0       | 169                    |
| Solar Pumping System on<br>Farm Ponds | 64                                  | 14                        | 0       | 0       | 0        | 0        | 14      | 50                     |
| Dug Well Development                  | 190                                 | 6                         | 0       | 0       | 0        | 0        | 6       | 184                    |
| Solar Pumping System on Dug<br>wells  | 52                                  | 3                         | 0       | 0       | 0        | 0        | 3       | 49                     |
| Water Courses Development             | 420                                 | 0                         | 0       | 3       | 3        | 0        | 0       | 420                    |
| LASER Land Leveler                    | 276                                 | 15                        | 15      | 15      | 13       | 2        | 2       | 274                    |
| Fruit Plants (Ac)                     | 1,345                               | 415                       | 0       | 0       | 0        | 0        | 415     | 930                    |
| Oil Seeds (Ac)                        | 2,918                               | 2918                      | 0       | 0       | 0        | 0        | 2918    | 0                      |
| Fodder/Forage (Ac)                    | 2,317                               | 2317                      | 0       | 0       | 0        | 0        | 2317    | 0                      |

The detailed Progress Report for the month of August 2024 is annexed as A.



#### 2.2 A Pictorial Display of Field Visits to Punjab
















Figure 1: Field visit of Punjab during the month of August 2024



#### 2.3 Baluchistan

Table 4: Progress against the targets for FY 2024-25 during the month of August 2024 (Baluchistan)

| _   | per                 |            |         | D        | esign    |         |                        |            |         |          | ICI      | ₹-I     |                        |            |         |          | ICF      | R-II    |                        |            |         |          | FC       | R       |                        |
|---|---------------------|------------|---------|----------|----------|---------|------------------------|------------|---------|----------|----------|---------|------------------------|------------|---------|----------|----------|---------|------------------------|------------|---------|----------|----------|---------|------------------------|
| Intervention                                | Targets as p<br>PC1 | R. Targets | Offered | Approved | Deferred | Balance | Cumulative<br>Progress | R. Targets | Offered | Approved | Deferred | Balance | Cumulative<br>Progress | R. Targets | Offered | Approved | Deferred | Balance | Cumulative<br>Progress | R. Targets | Offered | Approved | Deferred | Balance | Cumulative<br>Progress |
| Farm Pond                                   | 93                  | 93         |         |          |          | 93      |                        | 93         |         |          |          | 93      |                        | 93         |         |          |          | 93      |                        | 93         |         |          |          | 93      |                        |
| Solar<br>Pumping<br>System on<br>Farm Ponds | 93                  | 93         |         |          |          | 93      |                        | 93         |         |          |          | 93      |                        | 93         |         |          |          | 93      |                        | 93         |         |          |          | 93      |                        |
| Dug Well<br>Development                     | 186                 | 186        |         |          |          | 186     |                        | 186        |         |          |          | 186     |                        | 186        |         |          |          | 186     |                        | 186        |         |          |          | 186     |                        |
| Solar<br>Pumping<br>System on<br>Dug wells  | 186                 | 186        |         |          |          | 186     |                        | 186        |         |          |          | 186     |                        | 186        |         |          |          | 186     |                        | 186        |         |          |          | 186     |                        |
| Fruits/Plants<br>(Acres)                    | 4500                | 4500       |         |          |          | 4500    |                        | 4500       |         |          |          | 4500    |                        | 4500       |         |          |          | 4500    |                        | 4500       |         |          |          | 4500    |                        |
| Oil<br>seeds/pulses<br>(Acres)              | 9480                | 9480       |         |          |          | 9480    |                        | 9480       |         |          |          | 9480    |                        | 9480       |         |          |          | 9480    |                        | 9480       |         |          |          | 9480    |                        |
| Fodder<br>(Acres)                           | 7500                | 7500       |         |          |          | 7500    |                        | 7500       |         |          |          | 7500    |                        | 7500       |         |          |          | 7500    |                        | 7500       |         |          |          | 7500    |                        |



Table 5: Progress against Reverification of Backlog till June 2023, during the month of August 2024 (Baluchistan)

| Interventions                           | Total<br>Targets<br>as on<br>1-7-23 | Left Over as on 1-8-24 | Offered | Checked | Verified | Deferred | Balance | Cumulative<br>Progress |
|---|-------------------------------------|------------------------|---------|---------|----------|----------|---------|------------------------|
| Farm Ponds                              | 399                                 | 263                    | 26      | 26      | 26       | 0        | 237     | 162                    |
| Solar Pumping System on<br>Farm pond    | 355                                 | 239                    | 25      | 25      | 25       | 0        | 214     | 141                    |
| Rehabilitation/Development of Dug Wells | 571                                 | 397                    | 38      | 38      | 37       | 1        | 360     | 211                    |
| Solar Pumping System on<br>Dug Wells    | 497                                 | 356                    | 33      | 33      | 33       | 0        | 323     | 174                    |
| Water Courses Development               | 369                                 | 220                    | 63      | 63      | 61       | 2        | 159     | 210                    |
| Fruits/Plants (Acres)                   | 5609                                | 4118.5                 | 630     | 630     | 630      | 0        | 3488.5  | 2120.5                 |
| Oil seeds/pulses (Acres)                | 11829                               | 10595                  | 1043    | 1043    | 1043     | 0        | 9552    | 2277                   |
| Fodder (Acres)                          | 8927                                | 6862.44                | 569     | 569     | 569      | 0        | 6293.44 | 2633.56                |

The detailed Progress Report for the month of August 2024 is annexed as B.



#### 2.4 A Pictorial Display of Field Visits to Balochistan











Figure 2: Field visit of Balochistan during the month of August 2024



# 2.5 Khyber Pakhtunkhwa

Table 6: Progress against the targets for FY 2024-25 during the month of August 2024 (KPK)

| tion                         | Targets       |            |         | Desi     | gn       |         |                        |            |         | IC       | R-I      |         |                        |            |         | IC       | R-II     |         |                        |            |         | FC       | CR       |         |                        |
|------------------------------|---------------|------------|---------|----------|----------|---------|------------------------|------------|---------|----------|----------|---------|------------------------|------------|---------|----------|----------|---------|------------------------|------------|---------|----------|----------|---------|------------------------|
| Intervention                 | as per<br>PC1 | R. Targets | Offered | Approved | Deferred | Balance | Cumulative<br>Progress | R. Targets | Offered | Approved | Deferred | Balance | Cumulative<br>Progress | R. Targets | Offered | Approved | Deferred | Balance | Cumulative<br>Progress | R. Targets | Offered | Approved | Deferred | Balance | Cumulative<br>Progress |
| Water Courses<br>Development | 100           | 79         | 2       | 2        | 0        | 77      | 23                     | 82         | 2       | 2        | 0        | 80      | 20                     | 82         | 2       | 2        | 0        | 80      | 20                     | 82         | 2       | 2        | 0        | 80      | 20                     |
| Rough Land<br>Leveling (Ac)  | 7100          | 7100       |         |          |          |         |                        |            |         |          |          |         |                        |            |         |          |          |         |                        | 6383       | 0       | 0        | 0        | 6383    | 717                    |
| Fruit Plants<br>(Ac)         | 500           | 500        |         |          |          |         |                        |            |         |          |          |         |                        |            |         |          |          |         |                        | 500        | 35      | 15       | 20       | 485     | 15                     |
| Oil Seeds (Ac)               | 1250          | 1250       |         |          |          |         |                        |            |         |          |          |         |                        |            |         |          |          |         |                        | 1250       | 0       | 0        | 0        | 1250    | 0                      |
| Fodder/Forage<br>(Ac)        | 300           | 300        |         |          |          |         |                        |            |         |          |          |         |                        |            |         |          |          |         |                        | 300        | 0       | 0        | 0        | 300     | 0                      |



Table 7: Progress against Reverification of Backlog till June 2023, during the month of August 2024 (KPK)

| Intervention                 | Total<br>Targets<br>As on<br>1-7-23 | Left Over as<br>on 1-8-24 | Offered | Checked | Verified | Deferred | Balance | Cumulative<br>Progress |
|------------------------------|-------------------------------------|---------------------------|---------|---------|----------|----------|---------|------------------------|
| Water Courses<br>Development | 165                                 | 23                        | 3       | 3       | 3        | 0        | 20      | 145                    |
| Rough Land Leveling (Ac)     | 4765.77                             | 648                       | 0       | 0       | 0        | 0        | 648     | 4117.77                |
| Fruit Plants (Ac)            | 915                                 | 644                       | 75      | 75      | 39       | 36       | 605     | 310                    |
| Oil Seeds (Ac)               | 677                                 | 538                       | 0       | 0       | 0        | 0        | 538     | 139                    |
| Fodder/Forage (Ac)           | 163                                 | 143                       | 0       | 0       | 0        | 0        | 143     | 20                     |

The detailed Progress Report for the month of August 2024 is annexed as C.



#### 2.6 A Pictorial Display of Field Visits to Khyber Pakhtunkhwa





Figure 3: Field visit of Khyber Pakhtunkhwa during the month of August 2024



#### 2.7 Azad Jammu and Kashmir

Table 8: Progress against the targets for FY 2024-25 during the month of August 2024 (AJK)

| Table 8: Prog                 | 1633       | agaiii     | St tii  | e tar    | gets     | 101 1   | 1 202-                 | t-23 (     | uiiii   | y un     | e illoi  | 1111 0  | ı Augi                 | ust Z      | UZ+ (/  | 73K)     |          |         |                        |            |         |          |          |         |                        |
|-------------------------------|------------|------------|---------|----------|----------|---------|------------------------|------------|---------|----------|----------|---------|------------------------|------------|---------|----------|----------|---------|------------------------|------------|---------|----------|----------|---------|------------------------|
| ntions                        | s per PC1  |            |         | De       | sign     |         |                        |            |         | IC       | CR-I     |         |                        |            |         | ICI      | ₹-11     |         |                        |            |         | FCF      | ₹        |         |                        |
| Interventions                 | Targets as | R. Targets | Offered | Approved | Deferred | Balance | Cumulative<br>Progress | R. Targets | Offered | Approved | Deferred | Balance | Cumulative<br>Progress | R. Targets | Offered | Approved | Deferred | Balance | Cumulative<br>Progress | R. Targets | Offered | Approved | Deferred | Balance | Cumulative<br>Progress |
| Farm Ponds                    | 30         | 30         | 2       | 2        | 0        | 28      | 2                      | 30         | 0       | 0        | 0        | 30      | 0                      | 30         | 0       | 0        | 0        | 30      | 0                      | 30         | 0       | 0        | 0        | 30      | 0                      |
| Solar pumping on Farm ponds   | 30         | 30         | 0       | 0        | 0        | 30      | 0                      | 30         | 0       | 0        | 0        | 30      | 0                      | 30         | 0       | 0        | 0        | 30      | 0                      | 30         | 0       | 0        | 0        | 30      | 0                      |
| Dug well<br>Development       | 30         | 30         | 2       | 2        | 0        | 28      | 2                      | 30         | 0       | 0        | 0        | 30      | 0                      | 30         | 0       | 0        | 0        | 30      | 0                      | 30         | 0       | 0        | 0        | 30      | 0                      |
| Solar pumping on<br>Dug wells | 30         | 30         | 0       | 0        | 0        | 30      | 0                      | 30         | 0       | 0        | 0        | 30      | 0                      | 30         | 0       | 0        | 0        | 30      | 0                      | 30         | 0       | 0        | 0        | 30      | 0                      |
| Water Courses<br>Development  | 8          | 8          | 0       | 0        | 0        | 8       | 0                      | 8          | 0       | 0        | 0        | 8       | 0                      | 8          | 0       | 0        | 0        | 8       | 0                      | 8          | 0       | 0        | 0        | 8       | 0                      |
| Fruits/Plants (Ac)            | 200        | 200        |         |          |          |         |                        |            |         |          |          |         |                        |            |         |          |          |         |                        | 200        | 0       | 0        | 0        | 200     | 0                      |
| Oil seeds (Ac)                | 225        | 225        |         |          |          |         |                        |            |         |          |          |         |                        |            |         |          |          |         |                        | 225        | 0       | 0        | 0        | 225     | 0                      |
| Fodder (Ac)                   | 200        | 200        |         |          |          |         |                        |            |         |          |          |         |                        |            |         |          |          |         |                        | 200        | 0       | 0        | 0        | 200     | 0                      |

The detailed Progress Report for the month of August 2024 is annexed as D.



## 2.8 The Islamabad Capital Territory

Table 9: Progress against Reverification of Backlog till June 2023, during the month of August 2024 (ICT)

| Intervention                  | Total<br>Targets<br>as on 1-7-23 | Leftover as<br>on 1-8-2024 | Offered | Checked | Verified | Deferred | Balance | Cumulative<br>Progress |
|-------------------------------|----------------------------------|----------------------------|---------|---------|----------|----------|---------|------------------------|
| Farm Ponds                    | 24                               | 6                          | 0       | 0       | 0        | 0        | 6       | 18                     |
| Solar pumping on Farm ponds   | 12                               | 8                          | 0       | 0       | 0        | 0        | 8       | 4                      |
| Dug well Development          | 30                               | 8                          | 0       | 0       | 0        | 0        | 8       | 22                     |
| Solar pumping on Dug<br>wells | 15                               | 4                          | 0       | 0       | 0        | 0        | 4       | 11                     |
| LASER Land Leveler            | 0                                | 0                          | 0       | 0       | 0        | 0        | 0       | 0                      |
| Fruits/Plants (Ac)            | 0                                | 0                          | 0       | 0       | 0        | 0        | 0       | 0                      |
| Fodder (Ac)                   | 0                                | 0                          | 0       | 0       | 0        | 0        | 0       | 0                      |



## 2.9 Gilgit Baltistan

Table 10: Progress against the targets for FY 2024-25 during the month of August 2024 (GB)

| oo                                   | Targets as per PC1 | Design     |         |          |          |         | ICR-I                  |            |         |          | ICR-II   |         |                        |            | FCR     |          |          |         |                        |            |         |          |          |         |                        |
|--------------------------------------|--------------------|------------|---------|----------|----------|---------|------------------------|------------|---------|----------|----------|---------|------------------------|------------|---------|----------|----------|---------|------------------------|------------|---------|----------|----------|---------|------------------------|
| Intervention                         |                    | R. Targets | Offered | Approved | Deferred | Balance | Cumulative<br>Progress | R. Targets | Offered | Approved | Deferred | Balance | Cumulative<br>Progress | R. Targets | Offered | Approved | Deferred | Balance | Cumulative<br>Progress | R. Targets | Offered | Approved | Deferred | Balance | Cumulative<br>Progress |
| Farm ponds                           | 33                 | 33         | 0       | 0        | 0        | 33      | 0                      | 33         | 0       | 0        | 0        | 33      | 0                      | 33         | 0       | 0        | 0        | 33      | 0                      | 33         | 0       | 0        | 0        | 33      | 0                      |
| Solar<br>Pumping<br>on Farm<br>Ponds | 33                 | 33         | 0       | 0        | 0        | 33      | 0                      | 33         | 0       | 0        | 0        | 33      | 0                      | 33         | 0       | 0        | 0        | 33      | 0                      | 33         | 0       | 0        | 0        | 33      | 0                      |
| Fodder (Ac)                          | 390                | 390        | 0       | 0        | 0        | 390     | 0                      | 390        | 0       | 0        | 0        | 390     | 0                      | 390        | 0       | 0        | 0        | 390     | 0                      | 390        | 0       | 0        | 0        | 390     | 0                      |
| Fruit/Plants<br>(Ac)                 | 211                | 211        | 0       | 0        | 0        | 211     | 0                      | 211        | 0       | 0        | 0        | 211     | 0                      | 211        | 0       | 0        | 0        | 211     | 0                      | 211        | 0       | 0        | 0        | 211     | 0                      |
| Hydro Ram<br>Pumps                   | 11                 | 11         | 0       | 0        | 0        | 11      | 0                      | 11         | 0       | 0        | 0        | 11      | 0                      | 11         | 0       | 0        | 0        | 11      | 0                      | 11         | 0       | 0        | 0        | 11      | 0                      |



Table 11: Progress against Reverification of Backlog till June 2023, during the month of August 2024 (GB)

| Intervention                | Total<br>Targets<br>as on<br>1-7-23 | Left Over as<br>on 1-8-24 | Offered | Checked | Verified | Deferred | Balance | Cumulative<br>Progress |
|-----------------------------|-------------------------------------|---------------------------|---------|---------|----------|----------|---------|------------------------|
| Farm ponds                  | 20                                  | 6                         | 1       | 1       | 1        | 0        | 5       | 15                     |
| Solar Pumping on Farm ponds | 20                                  | 6                         | 1       | 1       | 1        | 0        | 5       | 15                     |
| Fodder (Ac)                 | 160                                 | 106.9                     | 6       | 6       | 6        | 0        | 100.9   | 59.1                   |
| Fruit Plants (Ac)           | 200                                 | 136                       | 6.71    | 5       | 5        | 1.71     | 131.0   | 69                     |
| Hydro Ram Pumps             | 0                                   | 0                         | 0       | 0       | 0        | 0        | 0       | 0                      |

The detailed Progress Report for the month of August 2024 is annexed as E



#### 2.10 A Pictorial Display of Field Visit to the Gilgit Baltistan





Figure 4: Field visit of Gilgit Baltistan during the month of August 2024



Table 12: Addresses of All Field Offices Under NPECA

| Sr<br>No | Offices  | Address   | Email ID                   | Contact No   |  |
|----------|--|---|----------------------------|--------------|--|
| 1        | Office of the Team<br>Leader   | Apartment no 105, 1st<br>Floor, Rayan Heights,<br>Ghauri Town, Phase 2,<br>Islamabad Expressway,<br>Islamabad | npeca.cameos@gmail.com     | 051-8777637  |  |
| 2        | Office of the Field<br>Engineer Incharge<br>(Punjab)   | House # 62-2 Sector C-2<br>Township Lahore  | npeca.punjab.lhr@gmail.com | 042-35302888 |  |
| 3        | Office of the Field<br>Engineer Incharge<br>(KPK)  | 35-E-2, Canal Road,<br>University Town,<br>Peshawar   | npeca.kpk@gmail.com        | 0348-9645780 |  |
| 4        | Office of Provisional<br>Coordinator<br>(Balochistan)  | Quetta Office, House no<br>8, Sundas Villas, Alamo<br>Chowk, Airport Road                                     | hgnnpeca@gmail.com         | 081-2864616  |  |
| 5        | Office of the Field<br>Engineer Incharge<br>(AJK)  | Kiyani House, Babu<br>Mohalla, Near Tayyaba<br>Hotel, Muzaffarabad  | npeca.ajk@gmail.com        | 0333-9043650 |  |
| 6        | Office of the Field Engineer Incharge (GB)  Wali House, Near Board of Revenue Office, Yadgar Chowk, Gilgit |   | npeca.gb@gmail.com         | 0342-5475548 |  |



#### 3. FINANCIAL PROGRESS REPORT

Table 13: Financial Progress during the month of August 2024

| IPC  |              |                 | Base Amount | Sales Tax | Total Amount |  |  |  |  |  |  |
|------|--------------|-----------------|-------------|-----------|--------------|--|--|--|--|--|--|
| No.  | Month        | Description     | Rs.         |           |              |  |  |  |  |  |  |
|      | Remuneration |                 |             |           |              |  |  |  |  |  |  |
|      | Aug-24       | National Office | 2,500,495   | 400,079   | 2,900,574    |  |  |  |  |  |  |
|      |              | AJK + ICT       | 343,088     | 54,894    | 397,982      |  |  |  |  |  |  |
|      |              | GB              | 424,776     | -         | 424,776      |  |  |  |  |  |  |
| 25-A |              | Punjab          | 479,234     | 76,677    | 555,911      |  |  |  |  |  |  |
|      |              | Balochistan     | 2,612,228   | 156,734   | 2,768,962    |  |  |  |  |  |  |
|      |              | КРК             | 420,276     | 8,406     | 428,682      |  |  |  |  |  |  |
|      |              | Sub-total (A)   | 6,780,097   | 696,790   | 7,476,887    |  |  |  |  |  |  |



|      | Reimbusable |   |             |           |              |  |  |  |  |  |  |
|------|-------------|---|-------------|-----------|--------------|--|--|--|--|--|--|
| IPC  | Massil      | December 1  | Base Amount | Sales Tax | Total Amount |  |  |  |  |  |  |
| No.  | Month       | Description   | Rs.         |           |              |  |  |  |  |  |  |
|      |             | Per Diem Allowence  | 20,000      | -         | 20,000       |  |  |  |  |  |  |
|      | Aug-24      | Vehicle Rent  | 1,539,800   | -         | 1,539,800    |  |  |  |  |  |  |
|      |             | Mobil Oil & POL Cost  | 673,790     | -         | 673,790      |  |  |  |  |  |  |
| 25-B |             | Communication Exp   | 62,948      | -         | 62,948       |  |  |  |  |  |  |
| 20-D |             | Reports Preparation production and transmission   | 190,595     | -         | 190,595      |  |  |  |  |  |  |
|      |             | Rental Charges of consultants offices resgidences Utility Office operations & furnishing etc. | 860,545     | -         | 860,545      |  |  |  |  |  |  |
|      |             | Salaries of Supporting staff and work charged staff   | 1,990,062   | -         | 1,990,062    |  |  |  |  |  |  |
|      |             | Sub-total (B)   | 5,337,740   | -         | 5,337,740    |  |  |  |  |  |  |
|      |             | Grand Total (A+B)   | 12,117,837  | 696,790   | 12,814,627   |  |  |  |  |  |  |