



MINISTRY OF NATIONAL FOOD SECURITY & RESEARCH

NATIONAL PROGRAM FOR ENHANCING THE COMMAND AREA
IN BARANI AREAS OF PAKISTAN (NPECA)
PROJECT CONSULTANTS FOR IMPLEMENTATION
ASSISTANCE, EXECUTION SUPERVISION AND THIRD-PARTY
VALIDATION

QUARTERLY PROGRESS REPORT OCTOBER 2024 - DECEMBER 2024



NATIONAL PROJECTS COORDINATOR
FEDERAL PROJECT MANAGEMENT UNIT



PROJECT OFFICE NPECA

APARTMENT NO. 105, 1ST FLOOR, RAYAN HEIGHTS, GHOURI TOWN, PHASE-II,
EXPRESSWAY, ISLAMABAD

TEL: 051-8777637

npeca.cameos@gmail.com

CAMEOS CONSULTANTS

PLOT NO. 07, 1ST FLOOR, PARIS AGRADE E-11/3 MPCHS, ISLAMABAD, PAKISTAN

TEL: 051-2222104

FAX: 051-2222105

cameos@consultant.com

CONTENTS

1 INTRODUCTION	5
1.1 DESCRIPTION OF THE PROJECT.....	5
2 PHYSICAL PROGRESS REPORT BY ALL PROVINCES FY 2024-25	8
2.1 Punjab.....	8
2.2 A Pictorial Display of Field Visits to Punjab.....	16
2.3 Baluchistan.....	19
2.4 A Pictorial Display of Field Visits to Balochistan.....	27
2.5 Khyber Pakhtunkhwa.....	30
2.6 A Pictorial Display of Field Visits to Khyber Pakhtunkhwa	38
2.7 Azad Jammu and Kashmir.....	40
2.8 A Pictorial Display of Field Visits to Azad Jammu and Kashmir	48
2.9 The Islamabad Capital Territory.....	51
2.10 Gilgit Baltistan.....	59
2.11 A Pictorial Display of Field Visit to the Gilgit Baltistan	67
3. FINANCIAL PROGRESS REPORT	70

LIST OF FIGURES

FIGURE 1: FIELD SITES OF THE PUNJAB COMPONENTS.....	18
FIGURE 2: FIELD SITES OF THE BALOCHISTAN COMPONENTS.....	29
FIGURE 3: FIELD SITES OF THE KPK COMPONENTS.....	39
FIGURE 4: FIELD SITES OF THE AJK COMPONENTS	50
FIGURE 5: FIELD SITES OF THE GB COMPONENTS.....	68

LIST OF TABLES

TABLE 1 PROVINCE/DISTRICT-WISE DETAILS OF THE PROJECT	6
TABLE 2: PROGRESS AGAINST THE TARGETS FOR FY 2024-25 DURING THE MONTH OF OCTOBER 2024 (PUNJAB)	8
TABLE 3: PROGRESS AGAINST REVERIFICATION OF BACKLOG TILL JUNE 2023, DURING THE MONTH OF OCTOBER 2024 (PUNJAB)	9
TABLE 4: PROGRESS AGAINST THE TARGETS FOR FY 2024-25 DURING THE MONTH OF NOVEMBER 2024 (PUNJAB)	10
TABLE 5: PROGRESS AGAINST REVERIFICATION OF BACKLOG TILL JUNE 2023, DURING THE MONTH OF NOVEMBER 2024 (PUNJAB)	11
TABLE 6: PROGRESS AGAINST THE TARGETS FOR FY 2024-25 DURING THE MONTH OF DECEMBER 2024 (PUNJAB)	12
TABLE 7: PROGRESS AGAINST REVERIFICATION OF BACKLOG TILL JUNE 2023, DURING THE MONTH OF DECEMBER 2024 (PUNJAB)	13
TABLE 8: QUARTERLY PROGRESS AGAINST TARGETS FOR THE FY 2024-2025 (PUNJAB).....	14
TABLE 9: QUARTERLY PROGRESS OF REVERIFICATIONS FROM OCTOBER 2024 TILL DECEMBER 2024 (PUNJAB)	15
TABLE 10: PROGRESS AGAINST THE TARGETS FOR FY 2024-25 DURING THE MONTH OF OCTOBER 2024 (BALUCHISTAN)	19
TABLE 11: PROGRESS AGAINST REVERIFICATION OF BACKLOG TILL JUNE 2023, DURING THE MONTH OF OCTOBER 2024 (BALUCHISTAN)	20
TABLE 12: PROGRESS AGAINST THE TARGETS FOR FY 2024-25 DURING THE MONTH OF NOVEMBER 2024 (BALUCHISTAN)	21
TABLE 13: PROGRESS AGAINST REVERIFICATION OF BACKLOG TILL JUNE 2023, DURING THE MONTH OF NOVEMBER 2024 (BALUCHISTAN)	22
TABLE 14: PROGRESS AGAINST THE TARGETS FOR FY 2024-25 DURING THE MONTH OF DECEMBER 2024 (BALUCHISTAN)	23
TABLE 15: PROGRESS AGAINST REVERIFICATION OF BACKLOG TILL JUNE 2023, DURING THE MONTH OF DECEMBER 2024 (BALUCHISTAN)	24
TABLE 16: QUARTERLY PROGRESS AGAINST TARGETS FOR THE FY 2024-2025 (BALUCHISTAN)	25
TABLE 17: QUARTERLY PROGRESS OF REVERIFICATIONS FROM OCTOBER 2024 TILL DECEMBER 2024 (BALUCHISTAN)	26
TABLE 18: PROGRESS AGAINST THE TARGETS FOR FY 2024-25 DURING THE MONTH OF OCTOBER 2024 (KPK)	30

TABLE 19: PROGRESS AGAINST REVERIFICATION OF BACKLOG TILL JUNE 2023, DURING THE MONTH OF OCTOBER 2024 (KPK)	31
TABLE 20: PROGRESS AGAINST THE TARGETS FOR FY 2024-25 DURING THE MONTH OF NOVEMBER 2024 (KPK)	32
TABLE 21: PROGRESS AGAINST REVERIFICATION OF BACKLOG TILL JUNE 2023, DURING THE MONTH OF NOVEMBER 2024 (KPK)	33
TABLE 22: PROGRESS AGAINST THE TARGETS FOR FY 2024-25 DURING THE MONTH OF DECEMBER 2024 (KPK)	34
TABLE 23: PROGRESS AGAINST REVERIFICATION OF BACKLOG TILL JUNE 2023, DURING THE MONTH OF DECEMBER 2024 (KPK)	35
TABLE 24: QUARTERLY PROGRESS AGAINST TARGETS FOR THE FY 2024-2025 (KPK)	36
TABLE 25: QUARTERLY PROGRESS OF REVERIFICATIONS FROM OCTOBER 2024 TILL DECEMBER 2024 (KPK)	37
TABLE 26: PROGRESS AGAINST THE TARGETS FOR FY 2024-25 DURING THE MONTH OF OCTOBER 2024 (AJK)	40
TABLE 27: PROGRESS AGAINST THE TARGETS FOR FY 2024-25 DURING THE MONTH OF NOVEMBER 2024 (AJK)	42
TABLE 28: PROGRESS AGAINST THE TARGETS FOR FY 2024-25 DURING THE MONTH OF DECEMBER 2024 (AJK)	44
TABLE 29: QUARTERLY PROGRESS AGAINST TARGETS FOR THE FY 2024-2025 (AJK)	46
TABLE 30: PROGRESS AGAINST THE TARGETS FOR FY 2024-25 DURING THE MONTH OF OCTOBER 2024 (ICT)	51
TABLE 31: PROGRESS AGAINST REVERIFICATION OF BACKLOG TILL JUNE 2023, DURING THE MONTH OF OCTOBER 2024 (ICT)	52
TABLE 32: PROGRESS AGAINST THE TARGETS FOR FY 2024-25 DURING THE MONTH OF NOVEMBER 2024 (ICT)	53
TABLE 33: PROGRESS AGAINST REVERIFICATION OF BACKLOG TILL JUNE 2023, DURING THE MONTH OF NOVEMBER 2024 (ICT)	54
TABLE 34: PROGRESS AGAINST THE TARGETS FOR FY 2024-25 DURING THE MONTH OF DECEMBER 2024 (ICT)	55
TABLE 35: PROGRESS AGAINST REVERIFICATION OF BACKLOG TILL JUNE 2023, DURING THE MONTH OF DECEMBER 2024 (ICT)	56
TABLE 36: QUARTERLY PROGRESS AGAINST TARGETS FOR THE FY 2024-2025 (ICT)	57
TABLE 37: QUARTERLY PROGRESS OF REVERIFICATIONS FROM OCTOBER 2024 TILL DECEMBER 2024 (ICT)	58
TABLE 38: PROGRESS AGAINST THE TARGETS FOR FY 2024-25 DURING THE MONTH OF OCTOBER 2024 (GB)	59

TABLE 39: PROGRESS AGAINST REVERIFICATION OF BACKLOG TILL JUNE 2023, DURING THE MONTH OF OCTOBER 2024 (GB)	60
TABLE 40: PROGRESS AGAINST THE TARGETS FOR FY 2024-25 DURING THE MONTH OF NOVEMBER 2024 (GB)	61
TABLE 41: PROGRESS AGAINST REVERIFICATION OF BACKLOG TILL JUNE 2023, DURING THE MONTH OF NOVEMBER 2024 (GB)	62
TABLE 42: PROGRESS AGAINST THE TARGETS FOR FY 2024-25 DURING THE MONTH OF DECEMBER 2024 (GB)	63
TABLE 43: PROGRESS AGAINST REVERIFICATION OF BACKLOG TILL JUNE 2023, DURING THE MONTH OF DECEMBER 2024 (GB)	64
TABLE 44: QUARTERLY PROGRESS AGAINST TARGETS FOR THE FY 2024-2025 (GB).....	65
TABLE 45: QUARTERLY PROGRESS OF REVERIFICATIONS FROM OCTOBER 2024 TILL DECEMBER 2024 (GB)	66
TABLE 46: ADDRESSES OF ALL FIELD OFFICES UNDER NPECA.....	69
TABLE 47: QUARTERLY FINANCIAL PROGRESS REPORT (OCTOBER TILL DECEMBER, 2024)	70

1 INTRODUCTION

Rain-fed agriculture has been playing an important role in providing food and livelihoods for an ever-increasing population. A vast number of the poorest farmers depend on direct rainfall to derive their precarious livelihoods in Pakistan. However, the scanty and more often erratic nature of rainfall distribution poses serious challenges to agricultural productivity and people's livelihoods. The water runoff losses from cultivated rain-fed areas are about 6 MAF. The cultivable land of 3.37 mha exists in rainfed areas that can be brought under sustainable agriculture. In the rainfed area of Pakistan, 772 small dams exist in all provinces, 619 in Baluchistan, 81 in Sindh, 58 in Punjab, and 14 in Khyber Pakhtunkhwa. The total potential command area of these small dams is 680,420 acres, out of which only 13.3 % are being irrigated and developed and 86.7 % are undeveloped. 2,997 mini dams also exist in Punjab and KP; 1853 in Punjab and 1,144 in Khyber Pakhtunkhwa. The total potential command area under mini dams is 48,613 acres, out of which about 25% command area has been developed. Hence the crop intensity and crop production in these command areas are extremely low. The main factor of low productivity includes less on-farm water storage capacity, low land/water productivity, unavailability of energy at the farm, underdeveloped command area of small/mini dams and other water reservoirs, huge culturable waste, unavailability of skilled manpower, less coordination between departments and fewer linkages between federal and provincial research and development departments.

The rain-fed areas need an integrated approach to promoting sustainable agriculture and improving livelihood. For instance, the development of mini dams should be coupled with the catchment and command area development of the watershed. Similarly, other interventions including watercourse/pipelining, soil erosion control structures/ diversion structures, on-farm water storage tanks, solar pumps, sprinkler/drip irrigation systems, and high-value crops need to be pursued simultaneously. The capacity building of stakeholders is also proposed to stimulate the adoption of appropriate technologies at national and local levels.

Soil, water, and energy conservation technologies are effective, but blunt, instruments for reducing rural poverty, and research is needed on the best means to reduce disparities among landowners and between landowners and other groups, without compromising productivity and wider poverty alleviation gains. The most appropriate measure for increasing the water productivity at the farm level would be to conserve the maximum of available runoff water generated by rains, wherever possible through the development of water storage ponds/ tanks or other such interventions and then using it for supplemental irrigation of water-sensitive crops. The climatic conditions, soils, and water resources in the project area provide enormous opportunities for growing high-value and cash crops like orchards (citrus, olive, grapes, stone fruits), vegetables (cucumber, capsicum, chilies, onion, tomato, potato, garlic, etc.), groundnut, pulses, mustard, sesame, etc. Therefore, enormous potential exists for the development of irrigated agriculture in barani (rainfed) areas through effective water resource development and efficient management.

1.1 DESCRIPTION OF THE PROJECT

The National Program for Enhancing Command Area in Barani Areas of Pakistan has a strong relationship with all the strategies and growth development of the Government of Pakistan. It is in line with the Medium-Term Development Framework (MTDF) of the Government of Pakistan, which envisages efficient water conveyance and its application through rehabilitation/ improvement of farm-level water infrastructure and adoption of improved irrigation methods e.g., drip and sprinkler irrigation, etc. The Pakistan Growth Strategy envisages irrigation water management as one of the components for achieving the

targeted agricultural growth, which would be achieved through water conservation at the farm level through the construction of water storage ponds, development of dug wells, improvement of watercourses in the command area of small dams/ mini dams of barani areas of Pakistan, installation of solar pumping systems at the farm pond, dug wells, and provision of LASER land levelers.

The project follows an integrated approach including the development of water sources (farm ponds and dug wells) for assured supply of irrigation water, construction of farm level water distribution network (watercourses) for irrigating crops, promotion of LASER land leveling services, solar pumping systems for irrigation, and the capacity building of stakeholders for promotion of irrigated agriculture in the rain-fed areas. The Project envisions promoting an environment-friendly, socially sustainable, resource-efficient, and economically profitable irrigated agriculture through integrated management of available soil and water resources by strengthening small landholder farmers. It would be achieved through increased water conveyance and application efficiency, adopting improved irrigation methods, use of solar energy for water lifting/ HEIS operation for promoting crop diversification, effective use of costly inputs, and capacity building of water users in the project area.

Table 1 Province/district-wise details of the Project

Sr. No.	Province	Districts
1.	Punjab	Attock, Chakwal, Jhelum, Rawalpindi, Dera Ghazi Khan, Layyah, Rajanpur, Khushab, Bhakkar, Mianwali, Gujrat, Sialkot, Narowal
2.	Baluchistan	Quetta, Pishin, Killa Abdullah, Chagai, Nushki, Zhob, Bharkhan, Musa Khail, Killa Saifullah, Duki, Loralai, Sherani, Sibi, Harnai, Ziarat, Kohlu, Naseerabad, Jhal Magsi, Kalat, Surab, Mastung, Khuzdar, Awaran, Kharan, Washuk, Kech, Lasbela, Panjgur, Dera Bugti, Gawadar, Bolan
3.	Khyber Pakhtunkhwa	Karak, Kohat, Bannu, Hangu, Haripur, Peshawar, Nowshera, Charsadda, Swabi, Dir, Swat
4.	Azad Jammu Kashmir	Neelum, Muzaffarabad, Hatian, Bagh, Haveli, Poonch, Sudhnoti, Lotli, Mirpur, Bhimber
5.	Gilgit Baltistan	Gilgit, Skardu, Shigar, Kharmang, Diamer, Astore, Ghanche, Hunza, Nagar
6.	Islamabad Capital Territory	Islamabad

The component-wise details of the project are given below.

- Construction and solarization of **1,679** farm ponds for storing and supplying rainwater from various sources.
- Installation of solar systems on **1,679** farm ponds for the operation of HEIS.
- Development of **2,584** dug wells for the development of water resources to promote irrigated agriculture.
- Installation of **2,584** solar pumping on dug wells for water development and HEIS operation (Inclusive of 50 hydro-ram pumps for GB component instead of solar pumping systems on dug wells).
- Development/ Improvement of **1,432** watercourses carrying water from various sources for enhancing water conveyance efficiency at the farm level.

- Provision of **606** Laser land Levellers to the farmer's/ service providers for Laser land levelling services in the barani areas. In addition, conventional land levelling will also be done on **34,000** acres in Khyber Pakhtunkhwa.
- Provision of fruit plants, oilseeds/ pulses crops & and fodder/ forage/ range on **32327, 78011 and 57781** acres respectively, in the command area of small/mini dams to ensure irrigated agriculture.
- Establishment of demo-cum-training sites at (Punjab, Balochistan, KPK, AJK, ICT & GB) and undertake need-based research activities when required.

2 PHYSICAL PROGRESS REPORT BY ALL PROVINCES FY 2024-25

2.1 Punjab

Table 2: Progress against the targets for FY 2024-25 during the month of October 2024 (Punjab)

Intervention	AWP Targets	Design						ICR-I						ICR-II						FCR						
		Carry Over 2023-2024	Remaining Targets 2024-2025	Offered	Approved	Deferred	Balance	Total Targets	Carry Over 2023-2024	Remaining Targets 2024-2025	Offered	Approved	Deferred	Balance	Total Targets	Remaining Targets 2024-2025	Offered	Approved	Deferred	Balance	Total Targets	Remaining Targets 2024-2025	Offered	Approved	Deferred	Balance
Farm Pond	194	54	100	50	50	0	50	194	27	159	31	31	0	128	194	187	3	3	0	184	194	192	0	0	0	192
Solar Pumping System on Farm Ponds	105	31	65	1	1	0	64	105	12	88	0	0	0	88	105	105	0	0	0	105	105	101	3	3	0	98
Dug Well Development	376	124	180	79	79	0	101	376	54	304	55	55	0	249	376	354	18	18	0	336	376	376	0	0	0	376
Solar Pumping System on Dug wells	105	30	74	1	1	0	73	105	24	81	0	0	0	81	105	105	0	0	0	105	105	102	1	1	0	101
Water Courses Development	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
LASER Land Leveler	226																			226	226	0	0	0	226	
Fruit Plants (Ac)	90																			90	90	0	0	0	90	
Oil Seeds (Ac)	343																			343	343	0	0	0	343	
Fodder/Forage (Ac)	345																			345	345	0	0	0	345	

Table 3: Progress against Reverification of Backlog till June 2023, during the month of October 2024 (Punjab)

Intervention	Total Targets as on 1-7-23	Left Over as on 1-10-24	Offered	Checked	Verified	Deferred	Balance	Cumulative Progress
Farm Pond	169	0	0	0	0	0	0	169
Solar Pumping System on Farm Ponds	64	11	4	4	4	0	7	57
Dug Well Development	190	6	0	0	0	0	6	184
Solar Pumping System on Dug wells	52	1	1	1	1	0	0	52
Water Courses Development	420	0	0	0	0	0	0	420
LASER Land Leveler	276	0	0	0	0	0	0	276
Fruit Plants (Ac)	1,345	415	0	0	0	0	415	930
Oil Seeds (Ac)	2,918	2918	0	0	0	0	2918	0
Fodder/Forage (Ac)	2,317	2317	0	0	0	0	2317	0

Table 4: Progress against the targets for FY 2024-25 during the month of November 2024 (Punjab)

Intervention	AWP Targets	Design						ICR-I						ICR-II				FCR								
		Carry Over 2023-2024	Remaining Targets 2024-2025	Offered	Approved	Deferred	Balance	Total Targets	Carry Over 2023-2024	Remaining Targets 2024-2025	Offered	Approved	Deferred	Balance	Total Targets	Remaining Targets 2024-2025	Offered	Approved	Deferred	Balance	Total Targets	Remaining Targets 2024-2025	Offered	Approved	Deferred	Balance
Farm Pond	194	54	50	39	39	0	11	194	27	128	39	38	1	90	194	184	6	6	0	178	194	192	0	0	0	192
Solar Pumping System on Farm Ponds	105	31	64	1	1	0	63	105	12	88	0	0	0	88	105	105	0	0	0	105	105	98	0	0	0	98
Dug Well Development	376	124	101	44	44	0	57	376	54	249	38	38	0	211	376	336	25	25	0	311	376	376	0	0	0	376
Solar Pumping System on Dug wells	105	30	73	2	2	0	71	105	24	81	0	0	0	81	105	105	0	0	0	105	105	101	0	0	0	101
Water Courses Development	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
LASER Land Leveler	226																			226	226	0	0	0	226	
Fruit Plants (Ac)	90																			90	90	0	0	0	90	
Oil Seeds (Ac)	343																			343	343	0	0	0	343	
Fodder/Forage (Ac)	345																			345	345	0	0	0	345	

Table 5: Progress against Reverification of Backlog till June 2023, during the month of November 2024 (Punjab)

Intervention	Total Targets as on 1-7-23	Left Over as on 1-11-24	Offered	Checked	Verified	Deferred	Balance	Cumulative Progress
Farm Pond	169	-3	0	0	0	0	-3	172
Solar Pumping System on Farm Ponds	64	7	0	0	0	0	7	57
Dug Well Development	190	6	0	0	0	0	6	184
Solar Pumping System on Dug wells	52	-4	1	1	1	0	-5	57
Water Courses Development	420	-5	0	0	0	0	-5	425
LASER Land Leveler	276	0	0	0	0	0	0	276
Fruit Plants (Ac)	1,345	415	0	0	0	0	415	930
Oil Seeds (Ac)	2,918	2918	0	0	0	0	2918	0
Fodder/Forage (Ac)	2,317	2317	0	0	0	0	2317	0

Table 6: Progress against the targets for FY 2024-25 during the month of December 2024 (Punjab)

Intervention	AWP Targets	Design						ICR-I						ICR-II				FCR								
		Carry Over 2023-2024	Remaining Targets 2024-2025	Offered	Approved	Deferred	Balance	Total Targets	Carry Over 2023-2024	Remaining Targets 2024-2025	Offered	Approved	Deferred	Balance	Total Targets	Remaining Targets 2024-2025	Offered	Approved	Deferred	Balance	Total Targets	Remaining Targets 2024-2025	Offered	Approved	Deferred	Balance
Farm Pond	197	54	14	14	14	0	0	197	27	93	29	29	0	64	197	181	34	34	0	147	197	195	0	0	0	195
Solar Pumping System on Farm Ponds	92	31	50	4	4	0	46	92	12	75	2	2	0	73	105	105	0	0	0	105	92	85	0	0	0	85
Dug Well Development	376	124	57	45	45	0	12	376	54	211	47	47	0	164	376	311	24	24	0	287	376	376	0	0	0	376
Solar Pumping System on Dug wells	92	30	58	2	2	0	56	92	24	68	1	1	0	67	105	105	0	0	0	105	92	88	0	0	0	88
Water Courses Development	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
LASER Land Leveler	226																			226	226	0	0	0	226	
Fruit Plants (Ac)	201																			201	201	13	13	0	188	
Oil Seeds (Ac)	400																			400	400	110	110	0	290	
Fodder/Forage (Ac)	400																			400	400	94	94	0	306	

Table 7: Progress against Reverification of Backlog till June 2023, during the month of December 2024 (Punjab)

Intervention	Total Targets as on 1-7-23	Left Over as on 1-12-24	Offered	Checked	Verified	Deferred	Balance	Cumulative Progress
Farm Pond	169	-3	0	0	0	0	-3	172
Solar Pumping System on Farm Ponds	64	7	0	0	0	0	7	57
Dug Well Development	190	6	0	0	0	0	6	184
Solar Pumping System on Dug wells	52	-4	1	1	1	0	-5	57
Water Courses Development	420	-5	0	0	0	0	-5	425
LASER Land Leveler	276	-1	1	1	1	0	0	277
Fruit Plants (Ac)	1,345	415	0	0	0	0	415	930
Oil Seeds (Ac)	2,918	2918	0	0	0	0	2918	0
Fodder/Forage (Ac)	2,317	2317	0	0	0	0	2317	0

Table 8: Quarterly Progress Against Targets for the FY 2024-2025 (Punjab)

Intervention	AWP Targets	Design						ICR-I						ICR-II						FCR						
		Carry Over 2023-2024	Remaining Targets 2024-2025	Offered	Approved	Deferred	Balance	Total Targets	Carry Over 2023-2024	Remaining Targets 2024-2025	Offered	Approved	Deferred	Balance	Total Targets	Remaining Targets 2024-2025	Offered	Approved	Deferred	Balance	Total Targets	Remaining Targets 2024-2025	Offered	Approved	Deferred	Balance
Farm Pond	197	54	103	103	103	0	0	197	27	162	98	98	0	64	197	190	43	43	0	147	197	195	0	0	0	195
Solar Pumping System on Farm Ponds	92	31	52	6	6	0	46	92	12	75	2	2	0	73	105	105	0	0	0	105	92	85	0	0	0	85
Dug Well Development	376	124	180	168	168	0	12	376	54	304	140	140	0	164	376	354	67	67	0	287	376	376	0	0	0	376
Solar Pumping System on Dug wells	92	30	61	5	5	0	56	92	24	68	1	1	0	67	105	105	0	0	0	105	92	88	0	0	0	88
Water Courses Development	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
LASER Land Leveler	0																				0	0	0	0	0	0
Fruit Plants (Ac)	201																				201	201	13	13	0	188
Oil Seeds (Ac)	400																				400	400	110	110	0	290
Fodder/Forage (Ac)	400																				400	400	94	94	0	306

Table 9: Quarterly Progress of Reverifications from October 2024 Till December 2024 (Punjab)

Intervention	Targets for Reverification	Total Verified Before	Offered	Checked	Verified	Deferred	Total Verified	Balance
Farm Pond	172	172	0	0	0	0	172	0
Solar Pumping System on Farm Ponds	57	53	4	4	4	0	57	0
Dug Well Development	184	184	0	0	0	0	184	0
Solar Pumping System on Dug wells	57	50	7	7	7	0	57	0
Water Courses Development	425	425	0	0	0	0	425	0
LASER Land Leveler	277	276	1	1	1	0	277	0
Fruit Plants (Ac)	930	930	0	0	0	0	930	0
Oil Seeds (Ac)	2918	0	0	0	0	0	0	2918
Fodder/Forage (Ac)	2317	0	0	0	0	0	0	2317

2.2 A Pictorial Display of Field Visits to Punjab







Figure 1: Field Sites of the Punjab Components

2.3 Baluchistan

Table 10: Progress against the targets for FY 2024-25 during the month of October 2024 (Baluchistan)

Intervention	AWP Targets	Design						ICR-I						ICR-II						FCR					
		R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress
Farm Pond	93	93	0	0	0	93	0	93	0	0	0	93	0	93	0	0	0	93	0	93	0	0	0	93	0
Solar Pumping System on Farm Ponds	93	93	0	0	0	93	0	93	0	0	0	93	0	93	0	0	0	93	0	93	0	0	0	93	0
Dug Well Development	186	186	0	0	0	186	0	186	0	0	0	186	0	186	0	0	0	186	0	186	0	0	0	186	0
Solar Pumping System on Dug wells	186	186	0	0	0	186	0	186	0	0	0	186	0	186	0	0	0	186	0	186	0	0	0	186	0
Fruits/Plants (Acres)	4500																			4500	0	0	0	4500	0
Oil seeds/pulses (Acres)	9480																			9480	0	0	0	9480	0
Fodder (Acres)	7500																			7500	0	0	0	7500	0

Table 11: Progress against Reverification of Backlog till June 2023, during the month of October 2024 (Baluchistan)

Interventions	Total Targets as on 1-7-23	Left Over as on 1-10-24	Offered	Checked	Verified	Deferred	Balance	Cumulative Progress
Farm Ponds	399	233	10	10	6	4	227	172
Solar Pumping System on Farm pond	355	210	10	10	6	4	204	151
Rehabilitation/Development of Dug Wells	571	346	10	10	7	3	339	232
Solar Pumping System on Dug Wells	497	309	10	10	7	3	302	195
Water Courses Development	369	152	11	11	11	0	141	228
Fruits/Plants (Acres)	5609	3830.5	64	64	64	0	3766.5	1842.5
Oil seeds/pulses (Acres)	11829	10003.5	0	0	0	0	10003.5	1825.5
Fodder (Acres)	8927	6275.34	0	0	0	0	6275.34	2651.66

Table 12: Progress against the targets for FY 2024-25 during the month of November 2024 (Baluchistan)

Intervention	AWP Targets	Design						ICR-I						ICR-II						FCR					
		R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress
Farm Pond	93	93	0	0	0	93	0	93	0	0	0	93	0	93	0	0	0	93	0	93	0	0	0	93	0
Solar Pumping System on Farm Ponds	93	93	0	0	0	93	0	93	0	0	0	93	0	93	0	0	0	93	0	93	0	0	0	93	0
Dug Well Development	186	186	0	0	0	186	0	186	0	0	0	186	0	186	0	0	0	186	0	186	0	0	0	186	0
Solar Pumping System on Dug wells	186	186	0	0	0	186	0	186	0	0	0	186	0	186	0	0	0	186	0	186	0	0	0	186	0
Fruits/Plants (Acres)	4500																			4500	0	0	0	4500	0
Oil seeds/pulses (Acres)	9480																			9480	0	0	0	9480	0
Fodder (Acres)	7500																			7500	0	0	0	7500	0

Table 13: Progress against Reverification of Backlog till June 2023, during the month of November 2024 (Baluchistan)

Interventions	Total Targets as on 1-7-23	Left Over as on 1-11-24	Offered	Checked	Verified	Deferred	Balance	Cumulative Progress
Farm Ponds	399	227	15	15	12	3	215	184
Solar Pumping System on Farm pond	355	204	15	15	12	3	192	163
Rehabilitation/Development of Dug Wells	571	339	13	13	12	1	327	244
Solar Pumping System on Dug Wells	497	302	13	13	12	1	290	207
Water Courses Development	369	141	22	22	22	0	119	250
Fruits/Plants (Acres)	5609	3766.5	38	38	38	0	3728.5	1880.5
Oil Seeds/Pulses (Acres)	11829	10003.5	0	0	0	0	10003.5	1825.5
Fodder (Acres)	8927	6275.34	0	0	0	0	6275.34	2651.66

Table 14: Progress against the targets for FY 2024-25 during the month of December 2024 (Baluchistan)

Intervention	AWP Targets	Design						ICR-I						ICR-II						FCR					
		R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress
Farm Pond	93	93	0	0	0	93	0	93	0	0	0	93	0	93	0	0	0	93	0	93	0	0	0	93	0
Solar Pumping System on Farm Ponds	93	93	0	0	0	93	0	93	0	0	0	93	0	93	0	0	0	93	0	93	0	0	0	93	0
Dug Well Development	186	186	0	0	0	186	0	186	0	0	0	186	0	186	0	0	0	186	0	186	0	0	0	186	0
Solar Pumping System on Dug wells	186	186	0	0	0	186	0	186	0	0	0	186	0	186	0	0	0	186	0	186	0	0	0	186	0
Fruits/Plants (Acres)	4500																			4500	0	0	0	4500	0
Oil seeds/pulses (Acres)	9480																			9480	0	0	0	9480	0
Fodder (Acres)	7500																			7500	0	0	0	7500	0

Table 15: Progress against Reverification of Backlog till June 2023, during the month of December 2024 (Baluchistan)

Interventions	Total Targets as on 1-7-23	Left Over as on 1-12-24	Offered	Checked	Verified	Deferred	Balance	Cumulative Progress
Farm Ponds	399	215	9	9	9	0	206	193
Solar Pumping System on Farm pond	355	192	9	9	9	0	183	172
Rehabilitation/Development of Dug Wells	571	327	11	11	11	0	316	255
Solar Pumping System on Dug Wells	497	290	11	11	11	0	279	218
Water Courses Development	369	119	10	10	10	0	109	260
Fruits/Plants (Acres)	5609	3728.5	62	62	62	0	3666.5	1942.5
Oil Seeds/Pulses (Acres)	11829	10003.5	0	0	0	0	10003.5	1825.5
Fodder (Acres)	8927	6275.34	0	0	0	0	6275.34	2651.66

Table 16: Quarterly Progress Against Targets for the FY 2024-2025 (Baluchistan)

Intervention	AWP Targets	Design						ICR-I						ICR-II						FCR					
		R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress
Farm Pond	93	93	0	0	0	93	0	93	0	0	0	93	0	93	0	0	0	93	0	93	0	0	0	93	0
Solar Pumping System on Farm Ponds	93	93	0	0	0	93	0	93	0	0	0	93	0	93	0	0	0	93	0	93	0	0	0	93	0
Dug Well Development	186	186	0	0	0	186	0	186	0	0	0	186	0	186	0	0	0	186	0	186	0	0	0	186	0
Solar Pumping System on Dug wells	186	186	0	0	0	186	0	186	0	0	0	186	0	186	0	0	0	186	0	186	0	0	0	186	0
Fruits/Plants (Acres)	4500																			4500	0	0	0	4500	0
Oil seeds/pulses (Acres)	9480																			9480	0	0	0	9480	0
Fodder (Acres)	7500																			7500	0	0	0	7500	0

Table 17: Quarterly Progress of Reverifications from October 2024 Till December 2024 (Baluchistan)

Interventions	Total Targets as on 1-7-23	Targets for Reverification, 2024-2025	Offered	Checked	Verified	Deferred	Balance
Farm Ponds	399	233	34	34	27	7	206
Solar Pumping System on Farm pond	355	210	34	34	27	7	183
Rehabilitation/Development of Dug Wells	571	346	34	34	30	4	316
Solar Pumping System on Dug Wells	497	309	34	34	30	4	279
Water Courses Development	369	152	43	43	43	0	109
Fruits/Plants (Acres)	5609	3830.5	164	164	164	0	3666.5
Oil seeds/pulses (Acres)	11829	10003.5	0	0	0	0	10003.5
Fodder (Acres)	8927	6275.34	0	0	0	0	6275.34

2.4 A Pictorial Display of Field Visits to Balochistan







Figure 2: Field Sites of the Balochistan Components

2.5 Khyber Pakhtunkhwa

Table 18: Progress against the targets for FY 2024-25 during the month of October 2024 (KPK)

Intervention	Targets 2024-2025	Design						ICR-I						ICR-II						FCR					
		R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress
Water Courses Development	100	96	2	2	0	94	6	96	2	2	0	94	6	96	2	2	0	94	6	96	2	2	0	94	6
Rough Land Leveling (Ac)	8000	8000	0	0	0	8000	0	8000	0	0	0	8000	0	8000	0	0	0	8000	0	8000	0	0	0	8000	0
Fruit Plants (Ac)	500	500																		485	0	0	0	485	15
Oil Seeds (Ac)	1250	1250																		1250	0	0	0	1250	0
Fodder/Forage (Ac)	300	300																		300	0	0	0	300	0

Table 19: Progress against Reverification of Backlog till June 2023, during the month of October 2024 (KPK)

Intervention	Total Targets As on 1-7-23	Left Over as on 1-10-24	Offered	Checked	Verified	Deferred	Balance	Cumulative Progress
Water Courses Development	143	18	5	5	5	0	13	130
Rough Land Leveling (Ac)	4766	1261	0	0	0	0	1261	3505
Fruit Plants (Ac)	915	701	89	89	40.55	48.45	660.45	254.55
Oil Seeds (Ac)	677	616	0	0	0	0	616	61
Fodder/Forage (Ac)	163	143	0	0	0	0	143	20

Table 20: Progress against the targets for FY 2024-25 during the month of November 2024 (KPK)

Intervention	Targets 2024-2025	Design						ICR-I						ICR-II						FCR						
		R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	
Water Courses Development	100	94	1	1	0	93	7	94	1	1	0	93	7	94	1	1	0	93	7	94	1	1	0	93	7	
Rough Land Leveling (Ac)	8000	8000	0	0	0	8000	0	8000	0	0	0	8000	0	8000	0	0	0	8000	0	8000	0	0	0	8000	0	
Fruit Plants (Ac)	500	500																			485	0	0	0	485	15
Oil Seeds (Ac)	1250	1250																			1250	0	0	0	1250	0
Fodder/Forage (Ac)	300	300																			300	0	0	0	300	0

Table 21: Progress against Reverification of Backlog till June 2023, during the month of November 2024 (KPK)

Intervention	Total Targets As on 1-7-23	Left Over as on 1-11-24	Offered	Checked	Verified	Deferred	Balance	Cumulative Progress
Water Courses Development	143	10	2	2	2	0	8	135
Rough Land Leveling (Ac)	4766	548	0	0	0	0	548	4218
Fruit Plants (Ac)	915	553.45	48.2	48.2	31.7	16.5	521.75	393.25
Oil Seeds (Ac)	677	538	0	0	0	0	538	139
Fodder/Forage (Ac)	163	143	0	0	0	0	143	20

Table 22: Progress against the targets for FY 2024-25 during the month of December 2024 (KPK)

Intervention	Targets 2024-2025	Design						ICR-I						ICR-II						FCR					
		R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress
Water Courses Development	100	93	1	1	0	92	8	93	0	0	0	93	7	93	0	0	0	93	7	93	0	0	0	93	7
Rough Land Leveling (Ac)	8000	8000	0	0	0	8000	0	8000	0	0	0	8000	0	8000	0	0	0	8000	0	8000	0	0	0	8000	0
Fruit Plants (Ac)	500	500																		485	0	0	0	485	15
Oil Seeds (Ac)	1250	1250																		1250	0	0	0	1250	0
Fodder/Forage (Ac)	300	300																		300	0	0	0	300	0

Table 23: Progress against Reverification of Backlog till June 2023, during the month of December 2024 (KPK)

Intervention	Total Targets As on 1-7-23	Left Over as on 1-12-24	Offered	Checked	Verified	Deferred	Balance	Cumulative Progress
Water Courses Development	143	8	0	0	0	0	8	135
Rough Land Leveling (Ac)	4766	548	0	0	0	0	548	4218
Fruit Plants (Ac)	915	521	55.62	55.62	31	24.62	490	425
Oil Seeds (Ac)	677	538	0	0	0	0	538	139
Fodder/Forage (Ac)	163	143	0	0	0	0	143	20

Table 24: Quarterly Progress Against Targets for the FY 2024-2025 (KPK)

Intervention	Targets 2024-2025	Design						ICR-I						ICR-II						FCR					
		R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress
Water Courses Development	100	96	4	4	0	92	8	96	3	3	0	93	7	96	3	3	0	93	7	96	3	3	0	93	7
Rough Land Leveling (Ac)	8000	8000	0	0	0	8000	0	8000	0	0	0	8000	0	8000	0	0	0	8000	0	8000	0	0	0	8000	0
Fruit Plants (Ac)	500	500																		485	0	0	0	485	15
Oil Seeds (Ac)	1250	1250																		1250	0	0	0	1250	0
Fodder/Forage (Ac)	300	300																		300	0	0	0	300	0

Table 25: Quarterly Progress of Reverifications from October 2024 Till December 2024 (KPK)

Intervention	Total Targets As on 1-7-23	Targets for Reverification, 2024-2025	Offered	Checked	Verified	Deferred	Balance
Water Courses Development	143	15	7	7	7	0	135
Rough Land Leveling (Ac)	4766	548	0	0	0	0	548
Fruit Plants (Ac)	915	594	192.82	192.82	103.25	89.57	490
Oil Seeds (Ac)	677	538	0	0	0	0	538
Fodder/Forage (Ac)	163	143	0	0	0	0	143

2.6 A Pictorial Display of Field Visits to Khyber Pakhtunkhwa





Figure 3: Field Sites of the KPK Components

2.7 Azad Jammu and Kashmir

Table 26: Progress against the targets for FY 2024-25 during the month of October 2024 (AJK)

Intervention	Targets 2024-2025	Design				ICR-I				ICR-II				FCR			
		R. Targets	Offered	Approved	Balance	R. Targets	Offered	Approved	Balance	R. Targets	Offered	Approved	Balance	R. Targets	Offered	Approved	Balance
Farm Pond	15	10	6	6	4	15	0	0	15	15	0	0	15	15	0	0	15
Solar Pumping System on Farm Ponds	15	15	0	0	15	15	0	0	15	15	0	0	15	15	0	0	15
Dug Well Development	20	18	1	1	17	20	0	0	20	20	0	0	20	20	0	0	20
Solar Pumping System on Dug wells	20	20	0	0	20	20	0	0	20	20	0	0	20	20	0	0	20
Water Courses Development	9	9	0	0	9	9	0	0	9	9	0	0	9	9	0	0	9
Fruit Plants (Ac)	200	200											200	0	0	200	
Oil Seeds (Ac)	100	100											100	0	0	100	
Fodder/Forage (Ac)	100	100											100	0	0	100	

Brought Forward FY 2023-2024 during the month of October (AJK)

Intervention	Total Approved Feasibility & Design	Brought Forward ICR 1	Total Verified ICR 1	ICR-I			ICR-II				FCR			
				Offered	Verified	Total	Verified Till September	Offered	Verified	Total	Verified Till September	Offered	Verified	Total
Farm Pond	13	2	2	0	0	2	0	0	0	0	0	0	0	0
Solar Pumping System on Farm Pond	1	0	0	0	0	0	0	0	0	0	0	0	0	0
Dug Well Development	5	1	1	0	0	1	0	0	0	0	0	0	0	0
Solar Pumping System on Dug wells	12	8	8	0	0	8	8	0	0	8	0	3	3	3
Water Courses Development	0	8	8	0	0	8	4	0	0	4	0	4	4	4

Table 27: Progress against the targets for FY 2024-25 during the month of November 2024 (AJK)

Intervention	Targets 2024-2025	Design				ICR-I				ICR-II				FCR			
		R. Targets	Offered	Approved	Balance	R. Targets	Offered	Approved	Balance	R. Targets	Offered	Approved	Balance	R. Targets	Offered	Approved	Balance
Farm Pond	15	4	0	0	4	15	0	0	15	15	0	0	15	15	0	0	15
Solar Pumping System on Farm Ponds	15	15	0	0	15	15	0	0	15	15	0	0	15	15	0	0	15
Dug Well Development	20	17	0	0	17	20	1	1	19	20	1	1	19	20	1	1	19
Solar Pumping System on Dug wells	20	20	0	0	20	20	0	0	20	20	0	0	20	20	0	0	20
Water Courses Development	9	9	5	5	4	9	0	0	9	9	0	0	9	9	0	0	9
Fruit Plants (Ac)	200	200											200	0	0	200	
Oil Seeds (Ac)	100	100											100	0	0	100	
Fodder/Forage (Ac)	100	100											100	0	0	100	

Brought Forward FY 2023-2024 during the month of November (AJK)

Intervention	Total Approved Feasibility & Design	Verified ICR1 till October	ICR-I			ICR-II			FCR				
			Offered	Verified	Total	Verified Till October	Offered	Verified	Total	Verified Till October	Offered	Verified	Total
Farm Pond	13	2	0	0	2	0	0	0	0	0	0	0	0
Solar Pumping System on Farm Pond	1	0	0	0	0	0	0	0	0	0	0	0	0
Dug Well Development	5	1	0	0	1	0	0	0	0	0	0	0	0
Solar Pumping System on Dug wells	12	8	0	0	8	8	0	0	8	3	3	3	6
Water Courses Development	0	8	0	0	8	4	1	1	5	4	1	1	5

Table 28: Progress against the targets for FY 2024-25 during the month of December 2024 (AJK)

Intervention	Targets 2024-2025	Design				ICR-I				ICR-II				FCR			
		R. Targets	Offered	Approved	Balance	R. Targets	Offered	Approved	Balance	R. Targets	Offered	Approved	Balance	R. Targets	Offered	Approved	Balance
Farm Pond	15	4	2	2	2	15	1	1	14	15	0	0	15	15	0	0	15
Solar Pumping System on Farm Ponds	15	15	0	0	15	15	0	0	15	15	0	0	15	15	0	0	15
Dug Well Development	20	17	0	0	17	19	1	1	18	19	1	1	18	19	1	1	18
Solar Pumping System on Dug wells	20	20	0	0	20	20	0	0	20	20	0	0	20	20	0	0	20
Water Courses Development	9	4	0	0	4	9	0	0	9	9	0	0	9	9	0	0	9
Fruit Plants (Ac)	200	200												200	0	0	200
Oil Seeds (Ac)	100	100												100	0	0	100
Fodder/Forage (Ac)	100	100												100	0	0	100

Brought Forward FY 2023-2024 during the month of December (AJK)

Intervention	Total Approved Feasibility & Design	Verified ICR1 till November	ICR-I			ICR-II				FCR			
			Offered	Verified	Total	Verified Till November	Offered	Verified	Total	Verified Till November	Offered	Verified	Total
Farm Pond	13	2	0	0	2	0	0	0	0	0	0	0	0
Solar Pumping System on Farm Pond	1	0	0	0	0	0	0	0	0	0	0	0	0
Dug Well Development	5	1	0	0	1	0	0	0	0	0	0	0	0
Solar Pumping System on Dug wells	12	8	0	0	8	8	0	0	8	6	0	0	6
Water Courses Development	0	8	0	0	8	5	0	0	5	5	0	0	5

Table 29: Quarterly Progress Against Targets for the FY 2024-2025 (AJK)

Intervention	Target 2024-25	Design Approved till 30th September	Design Approved October to December	Total Design Approved till 31st December	ICR I Verified till 30th September	ICR I Verified October to December	Total ICR I Verified till 31st December	ICR II Verified till 30th September	ICR II Verified October to December	Total ICR II Verified till 31st December	FCR Verified till 30th September	ICR II Verified October to December	Total FCR Verified till 31st December
Farm Pond	15	5	8	13	0	1	1	0	0	0	0	0	0
Solar Pumping system on Farm Pond	15	0	0	0	0	0	0	0	0	0	0	0	0
Dugwell	20	2	1	3	0	2	2	0	2	2	0	2	2
Solar Pumping system on Dugwell	20	0	0	0	0	0	0	0	0	0	0	0	0
Watercourse	9	0	5	5	0	0	0	0	0	0	0	0	0
Fruit Plants (Ac)	200	0	0	0	0	0	0	0	0	0	0	0	0
Oil Seed/Pulses Crop (Ac)	100	0	0	0	0	0	0	0	0	0	0	0	0
Fodder/Forage/Range (Ac)	100	0	0	0	0	0	0	0	0	0	0	0	0

Quarterly Brought Forward FY 2023-2024 (AJK)

Intervention	ICR 1 Verified till 30th September	ICR 1 Verified from 1st October till 31 December 2024	Total ICR1 till 31 December	ICR II Verified till 30th September	ICR II Verified from 1st October till 31 December	Total ICR II Verified till 31 December	FCR Verified till 30th September	FCR Verified from 1st October till 31 December 2024	Total FCR till 31 December
Farm Pond	2	0	2	0	0	0	0	0	0
Solar Pumping System on Farm Pond	0	0	0	0	0	0	0	0	0
Dugwell	1	0	1	0	0	0	0	0	0
Solar Pumping System on Dugwell	8	0	8	8	0	8	0	6	6
Watercourse	8	0	8	4	1	5	0	5	5

2.8 A Pictorial Display of Field Visits to Azad Jammu and Kashmir







Figure 4: Field Sites of the AJK Components

2.9 The Islamabad Capital Territory

Table 30: Progress against the targets for FY 2024-25 during the month of October 2024 (ICT)

Interventions	Total Targets 2024-2025	Feasibility & Design						FCR					
		R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress
Farm Ponds	8	8	0	0	0	8	0	8	0	0	0	8	0
Solar pumping on Farm ponds	8	8	0	0	0	8	0	8	0	0	0	8	0
Dug well Development	15	15	0	0	0	15	0	15	0	0	0	15	0
Solar pumping on Dug wells	15	15	0	0	0	15	0	15	0	0	0	15	0
Laser Land Leveler	2	2						2	0	0	0	2	0
Fruit Plants (Acres)	180	180						180	0	0	0	180	0
Fodder/ Forage	600	600						600	0	0	0	600	0

Table 31: Progress against Reverification of Backlog till June 2023, during the month of October 2024 (ICT)

Intervention	Total Targets as on 1-7-23	Leftover as on 1-10-2024	Offered	Checked	Verified	Deferred	Balance	Cumulative Progress
Farm Ponds	24	6	0	0	0	0	6	18
Solar pumping on Farm ponds	12	8	0	0	0	0	8	4
Dug well Development	30	8	0	0	0	0	8	22
Solar pumping on Dug wells	15	4	0	0	0	0	4	11
LASER Land Leveler	0	0	0	0	0	0	0	0
Fruits/Plants (Ac)	0	0	0	0	0	0	0	0
Fodder (Ac)	0	0	0	0	0	0	0	0

Table 32: Progress against the targets for FY 2024-25 during the month of November 2024 (ICT)

Interventions	Total Targets 2024-2025	Design						FCR					
		R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress
Farm Ponds	8	8	0	0	0	8	0	8	0	0	0	8	0
Solar pumping on Farm ponds	8	8	0	0	0	8	0	8	0	0	0	8	0
Dug well Development	15	15	0	0	0	15	0	15	0	0	0	15	0
Solar pumping on Dug wells	15	15	0	0	0	15	0	15	0	0	0	15	0
Laser Land Leveler	2	2						2	0	0	0	2	0
Fruit Plants (Acres)	180	180						180	0	0	0	180	0
Fodder/ Forage	600	600						600	0	0	0	600	0

Table 33: Progress against Reverification of Backlog till June 2023, during the month of November 2024 (ICT)

Intervention	Total Targets as on 1-7-23	Leftover as on 1-11-2024	Offered	Checked	Verified	Deferred	Balance	Cumulative Progress
Farm Ponds	24	6	0	0	0	0	6	18
Solar pumping on Farm ponds	12	8	0	0	0	0	8	4
Dug well Development	30	8	0	0	0	0	8	22
Solar pumping on Dug wells	15	4	0	0	0	0	4	11
LASER Land Leveler	0	0	0	0	0	0	0	0
Fruits/Plants (Ac)	0	0	0	0	0	0	0	0
Fodder (Ac)	0	0	0	0	0	0	0	0

Table 34: Progress against the targets for FY 2024-25 during the month of December 2024 (ICT)

Interventions	Total Targets 2024-2025	Design						FCR					
		R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress
Farm Ponds	8	8	0	0	0	8	0	8	0	0	0	8	0
Solar pumping on Farm ponds	8	8	0	0	0	8	0	8	0	0	0	8	0
Dug well Development	15	15	0	0	0	15	0	15	0	0	0	15	0
Solar pumping on Dug wells	15	15	0	0	0	15	0	15	0	0	0	15	0
Laser Land Leveler	2	2						2	0	0	0	2	0
Fruit Plants (Acres)	180	180						180	0	0	0	180	0
Fodder/ Forage	600	600						600	0	0	0	600	0

Table 35: Progress against Reverification of Backlog till June 2023, during the month of December 2024 (ICT)

Intervention	Total Targets as on 1-7-23	Leftover as on 1-12-2024	Offered	Checked	Verified	Deferred	Balance	Cumulative Progress
Farm Ponds	24	6	0	0	0	0	6	18
Solar pumping on Farm ponds	12	8	0	0	0	0	8	4
Dug well Development	30	8	0	0	0	0	8	22
Solar pumping on Dug wells	15	4	0	0	0	0	4	11
LASER Land Leveler	0	0	0	0	0	0	0	0
Fruits/Plants (Ac)	0	0	0	0	0	0	0	0
Fodder (Ac)	0	0	0	0	0	0	0	0

Table 36: Quarterly Progress Against Targets for the FY 2024-2025 (ICT)

Interventions	Total Targets 2024-2025	Design						FCR						
		R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	
Farm Ponds	8	8	0	0	0	8	0	8	0	0	0	8	0	
Solar pumping on Farm ponds	8	8	0	0	0	8	0	8	0	0	0	8	0	
Dug well Development	15	15	0	0	0	15	0	15	0	0	0	15	0	
Solar pumping on Dug wells	15	15	0	0	0	15	0	15	0	0	0	15	0	
Laser Land Leveler	2	2							2	0	0	0	2	0
Fruit Plants (Acres)	180	180							180	0	0	0	180	0
Fodder/ Forage	600	600							600	0	0	0	600	0

Table 37: Quarterly Progress of Reverifications from October 2024 Till December 2024 (ICT)

Intervention	Total Targets as on 1-7-23	Targets for Reverification, 2024-2025	Offered	Checked	Verified	Deferred	Balance
Farm Ponds	24	6	0	0	0	0	6
Solar pumping on Farm ponds	12	8	0	0	0	0	8
Dug well Development	30	8	0	0	0	0	8
Solar pumping on Dug wells	15	4	0	0	0	0	4
LASER Land Leveler	0	0	0	0	0	0	0
Fruits/Plants (Ac)	0	0	0	0	0	0	0
Fodder (Ac)	0	0	0	0	0	0	0

2.10 Gilgit Baltistan

Table 38: Progress against the targets for FY 2024-25 during the month of October 2024 (GB)

Intervention	AWP Targets	Design						ICR-I						ICR-II						FCR					
		R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress
Farm ponds	33	33	0	0	0	33	0	33	0	0	0	33	0	33	0	0	0	33	0	33	0	0	0	33	0
Solar Pumping on Farm Ponds	33	33	0	0	0	33	0	33	0	0	0	33	0	33	0	0	0	33	0	33	0	0	0	33	0
Fodder (Ac)	390	390	0	0	0	390	0	390	0	0	0	390	0	390	0	0	0	390	0	390	0	0	0	390	0
Fruit/Plants (Ac)	211	211	0	0	0	211	0	211	0	0	0	211	0	211	0	0	0	211	0	211	0	0	0	211	0
Hydro Ram Pumps	11	11	0	0	0	11	0	11	0	0	0	11	0	11	0	0	0	11	0	11	0	0	0	11	0

Table 39: Progress against Reverification of Backlog till June 2023, during the month of October 2024 (GB)

Intervention	Total Targets as per AWP 2022--23	Initiated till June 2023	Initiated till July 2024	Initiated During 2023-24	Verified During 2023-24	Verified till Sep 2024	Offered	Verified	Cumulative Progress
Farm ponds	20	19	20	1	13	16	1	1	17
Solar Pumping on Farm ponds	20	19	20	1	13	16	1	1	17
Hydro Ram Pumps	10	0	0	0	0	0	0	0	0
Fruit Plants (Ac)	160	86	186.03	66	60	74	5	4	78
Fodder (Ac)	200	92	150.9	98	49.14	67.14	7	6	73.14

Table 40: Progress against the targets for FY 2024-25 during the month of November 2024 (GB)

Intervention	AWP Targets	Design						ICR-I						ICR-II						FCR					
		R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress
Farm ponds	33	33	0	0	0	33	0	33	0	0	0	33	0	33	0	0	0	33	0	33	0	0	0	33	0
Solar Pumping on Farm Ponds	33	33	0	0	0	33	0	33	0	0	0	33	0	33	0	0	0	33	0	33	0	0	0	33	0
Fodder (Ac)	390	390	0	0	0	390	0	390	0	0	0	390	0	390	0	0	0	390	0	390	0	0	0	390	0
Fruit/Plants (Ac)	211	211	0	0	0	211	0	211	0	0	0	211	0	211	0	0	0	211	0	211	0	0	0	211	0
Hydro Ram Pumps	11	11	0	0	0	11	0	11	0	0	0	11	0	11	0	0	0	11	0	11	0	0	0	11	0

Table 41: Progress against Reverification of Backlog till June 2023, during the month of November 2024 (GB)

Intervention	Total Targets as per AWP 2022--23	Initiated till June 2023	Initiated till July 2024	Initiated During 2023-24	Verified During 2023-24	Verified till Oct 2024	Offered	Verified	Cumulative Progress
Farm ponds	20	19	20	1	13	17	0	0	17
Solar Pumping on Farm ponds	20	19	20	1	13	17	0	0	17
Hydro Ram Pumps	10	0	0	0	0	0	0	0	0
Fruit Plants (Ac)	160	86	186.03	66	60	78	0	0	78
Fodder (Ac)	200	92	150.9	98	49.14	73.14	0	0	73.14

Table 42: Progress against the targets for FY 2024-25 during the month of December 2024 (GB)

Intervention	AWP Targets	Design						ICR-I						ICR-II						FCR					
		R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress
Farm ponds	33	33	0	0	0	33	0	33	0	0	0	33	0	33	0	0	0	33	0	33	0	0	0	33	0
Solar Pumping on Farm Ponds	33	33	0	0	0	33	0	33	0	0	0	33	0	33	0	0	0	33	0	33	0	0	0	33	0
Fodder (Ac)	390	390	0	0	0	390	0	390	0	0	0	390	0	390	0	0	0	390	0	390	0	0	0	390	0
Fruit/Plants (Ac)	211	211	0	0	0	211	0	211	0	0	0	211	0	211	0	0	0	211	0	211	0	0	0	211	0
Hydro Ram Pumps	11	11	0	0	0	11	0	11	0	0	0	11	0	11	0	0	0	11	0	11	0	0	0	11	0

Table 43: Progress against Reverification of Backlog till June 2023, during the month of December 2024 (GB)

Intervention	Total Targets as per AWP 2022--23	Initiated till June 2023	Initiated till July 2024	Initiated During 2023-24	Verified During 2023-24	Verified till Nov 2024	Offered	Verified	Cumulative Progress	Balance
Farm ponds	20	19	20	1	13	17	0	0	17	3
Solar Pumping on Farm ponds	20	19	20	1	13	17	0	0	17	3
Hydro Ram Pumps	10	0	0	0	0	0	0	0	0	0
Fruit Plants (Ac)	160	86	186.03	66	60	78	0	0	78	108.03
Fodder (Ac)	200	92	150.9	98	49.14	73.14	0	0	73.14	77.76

Table 44: Quarterly Progress Against Targets for the FY 2024-2025 (GB)

Intervention	AWP Targets	Design						ICR-I						ICR-II						FCR					
		R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress	R. Targets	Offered	Approved	Deferred	Balance	Cumulative Progress
Farm ponds	33	33	0	0	0	33	0	33	0	0	0	33	0	33	0	0	0	33	0	33	0	0	0	33	0
Solar Pumping on Farm Ponds	33	33	0	0	0	33	0	33	0	0	0	33	0	33	0	0	0	33	0	33	0	0	0	33	0
Fodder (Ac)	390	390	0	0	0	390	0	390	0	0	0	390	0	390	0	0	0	390	0	390	0	0	0	390	0
Fruit/Plants (Ac)	211	211	0	0	0	211	0	211	0	0	0	211	0	211	0	0	0	211	0	211	0	0	0	211	0
Hydro Ram Pumps	11	11	0	0	0	11	0	11	0	0	0	11	0	11	0	0	0	11	0	11	0	0	0	11	0

Table 45: Quarterly Progress of Reverifications from October 2024 Till December 2024 (GB)

Intervention	Total Targets as per AWP 2022--23	Initiated till June 2023	Initiated till July 2024	Initiated During 2023-24	Verified During 2023-24	Verified Till Sep 2024	Offered	Verified	Cumulative Progress
Farm ponds	20	19	20	1	13	16	1	1	17
Solar Pumping on Farm ponds	20	19	20	1	13	16	1	1	17
Hydro Ram Pumps	10	0	0	0	0	0	0	0	0
Fruit Plants (Ac)	160	86	186.03	66	60	74	5	4	78
Fodder (Ac)	200	92	150.9	98	49.14	67.14	7	6	73.14

2.11 A Pictorial Display of Field Visit to the Gilgit Baltistan





Figure 5: Field Sites of the GB Components

Table 46: Addresses of All Field Offices Under NPECA

Sr No	Offices	Address	Email ID	Contact No
1	Office of the Team Leader	Apartment no 105, 1st Floor, Rayan Heights, Ghauri Town, Phase 2, Islamabad Expressway, Islamabad	npeca.cameos@gmail.com	051-8777637
2	Office of the Field Engineer Incharge (Punjab)	House # 62-2 Sector C-2 Township Lahore	npeca.punjab.lhr@gmail.com	042-35120095
3	Office of the Field Engineer Incharge (KPK)	35-E-2, Canal Road, University Town, Peshawar	npeca.kpk@gmail.com	0348-9645780
4	Office of Provisional Coordinator (Balochistan)	Quetta Office, House no 8, Sundas Villas, Alamo Chowk, Airport Road	hgnnpeca@gmail.com	081-2864616
5	Office of the Field Engineer Incharge (AJK)	Kiyani House, Babu Mohalla, Near Tayyaba Hotel, Muzaffarabad	npeca.ajk@gmail.com	0333-9043650
6	Office of the Field Engineer Incharge (GB)	Shahrah-e-Quaid-e-Azam near Rupal Inn Khomer Gilgit.	npeca.gb@gmail.com	0312-6644660

3. FINANCIAL PROGRESS REPORT

Table 47: Quarterly Financial Progress Report (October to December, 2024)

Sr. No.	IPC No.	Month	Base Amount	Sales Tax	Total Amount	Income Tax	GST 1/5	Mobilization	Cheque Amount
			Rs.						
Remunerations									
1	27-A	Oct-24	7,703,324	844,506	8,547,830	205,148	168,901	1,709,566	6,464,215
2	28-A	Nov-24	7,703,324	844,506	8,547,830	205,148	168,901	1,709,566	6,464,215
3	29-A	Dec-24	7,806,795	861,062	8,667,857	208,029	172,212	1,733,571	6,554,045
Sub-total (A)			23,213,443	2,550,074	25,763,517	618,324	510,015	5,152,703	19,482,474
Reimbursebles									
1	27-B(I)	Oct-24	5,698,930	-	5,698,930	136,774		1,139,786	4,422,370
	27-B(II)		1,990,062	-	1,990,062	47,761		398,012	1,544,288

2	28-B(I)	Nov-24	5,810,942	-	5,810,942	139,463		1,162,188	4,509,291
	28-B(II)		1,990,062	-	1,990,062	47,761		398,012	1,544,288
3	29-B(I)	Dec-24	5,829,930	-	5,829,930	139,918		1,165,986	4,524,026
	29-B(II)		1,990,062	-	1,990,062	47,761		398,012	1,544,288
Sub Total B			23,309,988	-	23,309,988	559,440	-	4,661,998	18,088,551
G.Total (A+B)			46,523,431	2,550,074	49,073,505	1,177,764	510,015	9,814,701	37,571,025